

Details of MPCs works at Kerala as on 20.2.2020

S. No.	Name of MPCs	Districts	Package No.	Awarded Cost (Rs. Cr.)	Date of Award/ Contract	Start date	Completion date	Name of Agency	Extended Validity of contract with No. of extensions	% of work done	Payment made to agency upto date (Rs. Cr.)	Present Status	Latest Photo's
1	Mararikulam North, Cherthala Taluk	Alappuzha	IN-KSDMA-66635-CW-RFB	3.54	04/10/2018	26/10/2018	18/04/2020	J & J Associates	Nil	75%	Rs. 1.20	Structure completed. Finishing works and boundary wall work in progress	<a href="#">Img1</a> , <a href="#">Img2</a>
2	Cheruthana,	Alappuzha	IN-KSDMA-107414CW-RFB	6.06	24/07/2019	01/09/2019	22/02/2021	J & J Associates	Nil	5%	Nil	Test pile concreted, Mobilisation	<a href="#">Img1</a>
3	Pallipuram,	Ernakulam	IN-KSDMA-107386-CW-RFB	4.58	1/8/2019	01/09/2019	22/02/2021	Johnson KA	Nil	1%	Nil	Excavation, Mobilisation	<a href="#">Img1</a>
4	Thuruthipuram,	Ernakulam	IN-KSDMA-107402-CW-RFB	5.57	1/8/2019	01/09/2019	22/02/2021	Johnson KA	Nil	1%	Nil	Site cleaning, Mobilisation	
5	Kathirur/Ponniam,	Kannur	IN-KSDMA-85392-CW-RFB	3.2	5/2/2019	05/03/2019	26/08/2020	Thomas Kannanthanam	Nil	30%	Nil	Second floor slab work in progress.	<a href="#">Img1</a> , <a href="#">Img2</a>
6	Kannur / Chalad,	Kannur	IN-KSDMA-85390-CW-RFB	3.06	1/6/2019	21/06/2019	12/12/2020	T P Prakashan	Nil	5%	Nil	Excavation, Mobilisation	
7	Pullur/Hosdurg,	Kasargod	IN-KSDMA-85388-CW-RFB	3.28	1/6/2019	21/06/2019	12/12/2020	V K Manojan	Nil	20%	Nil	Foundation completed, boundary wall, columns in progress	<a href="#">Img1</a> ,
8	Koipady / Kumbala,	Kasargod	IN-KSDMA-85385-CW-RFB	2.17	1/6/2019	21/06/2019	12/12/2020	U K Mohammed	Nil	30%	Nil	Foundation completed Columns, floor slab works in progress	<a href="#">Img1</a> , <a href="#">Img2</a>

