

CRMI WORK DETAILS (West-Bengal)

SI. No.	NAME OF CRMI WORK (MPCS, ROADS, ETC.)	DISTRICT	PACKAG E NO	AWARDED COST	DATE OF AWARD/ CONTRACT	COMPLETI ON DATE AS PER SCHEDULE	NAME OF AGENCY/ CONTRAC TOR	VALIDITY OF CONTRACT WITH NO.OF EXTENSIONS AND THEIR DETAILS	% OF WORK DONE	PAYMENT MADE TO THE AGENCY UPTO DATE	PRESENT STATUS	REMARKS
1	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Basanti	SOUTH 24 PARGAN AS	NCRMP/ WB/BAS/ P1	504,750,579.00	7/23/2015	5/3/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 03.10.2018 and 2nd extension accorded upto 31.03.2019	100	480,581,739.00	12 sites completed and handed over.	
2	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Sagar	SOUTH 24 PARGAN AS	NCRMP/ WB/SAG/ P2	491,726,283.00	7/23/2015	1/28/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 14.08.2018, 2nd extension accorded upto 17.12.2018 and 3rd extension upto 01.04.2019	100	446,662,532.00	10 sites completed and handed over.	
3	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Kakdwip	SOUTH 24 PARGAN AS	NCRMP/ WB/KAK/ P3	363,572,608.00	7/23/2015	5/20/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 21.09.2018, 2nd extension accorded upto 30.01.2019 and 3rd extension upto 31.03.2019	100	348,519,553.00	9 sites completed and handed over.	
4	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Namkhana	SOUTH 24 PARGAN AS	NCRMP/ WB/NAM /P4	430,875,443.00	7/23/2015	1/21/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 15.08.2018, 2nd extension accorded upto 23.12.2018 and 3rd extension upto 17.04.2019	100	392,990,685.00	10 sites completed and handed over.	

5	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Patharpratima	SOUTH 24 PARGANAS	NCRMP/WB/PATHAR/P5	549,384,738.00	7/23/2015	7/18/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 30.09.2018, 2nd extension accorded upto 30.01.2019 and 3rd extension upto 31.03.2019	100	522,720,560.00	12 sites completed and 11 are handed over.	
6	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Mathurapur-II & Kultali	SOUTH 24 PARGANAS	NCRMP/WB/KULMATII/P6	421,878,318.00	7/23/2015	12/28/2017	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 20.07.2018, 2nd extension accorded upto 31.12.2018 and 3rd extension upto 30.04.2019	100	387,905,772.00	11 sites completed and handed over.	
7	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Desapran & Ramnagar-I	PURBA MEDINIPUR	NCRMP/WB/RAMI_DESHA/P7	466,203,038.00	7/23/2015	8/8/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 31.10.2018, 2nd extension accorded upto 31.01.2019	100	325,099,558.00	10 sites completed and handed over.	2 sites have been dropped whose awarded costs were Rs. 40607487 and Rs.37581969.
8	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Contai-I	PURBA MEDINIPUR	NCRMP/WB/CONTI/P8	335,143,177.00	7/23/2015	9/7/2017	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 06.12.2017, 2nd extension accorded upto 06.08.2018 and 3rd extension upto 31.12.2018	100	293,154,322.00	9 sites completed and handed over.	

9	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Khejuri-II & Ramnagar-II	PURBA MEDINIPUR	NCRMP/WB/KHE_RAMII/P9	333,865,628.00	7/23/2015	6/4/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 16.10.2018, 2nd extension accorded upto 31.01.2019	100	291,886,499.00	9 sites completed and handed over.	
10	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Hasnabad & Minakhan	NORTH 24 PARGANAS	NCRMP/WB/MIN_HAS/P10	299,606,123.00	7/23/2015	2/28/2018	BRIDGE & ROOF CO.(INDIA) LTD.	1st extension accorded upto 25.10.2018, 2nd extension accorded upto 31.03.2019 and 3rd extension upto 25.05.2019	100	246,675,232.00	7 sites are completed and 3 are handed over. 4 sites in Minakhan block are remaining to be handed over.	
11	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Gosaba & Kultali	SOUTH 24 PARGANAS	NCRMP/WB/GOSABA_KUL/P11	526,721,218.00	1/22/2016	7/19/2018	BIL INFRATECH LTD.	Extension reports will be furnished after being received.	91	433,451,020.00	10 sites completed and handed over and 1 site in Gosaba block is nearing completion stage.	
12	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Sandeshkhali-II	NORTH 24 PARGANAS	NCRMP/WB/SANDESH-II/P12	630,601,345.00	1/22/2016	8/4/2018	BIL INFRATECH LTD.	Extension reports will be furnished after being received.	83	562,152,113.00	11 sites are completed and 10 are handed over. 1 site is nearing completion stage.	

13	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Blocks - Hingalganj & Hasnabad	NORTH 24 PARGANAS	NCRMP/WB/HINGAL_HASNABAD/P13	682,850,793.00	1/22/2016	8/8/2018	BIL INFRATECH LTD.	Extension reports will be furnished after being received.	92	575,095,238.00	12 sites are completed and 11 are handed over.1 site in Hasnabad block is nearing completion stage.	1 site have been dropped whose awarded cost was Rs. 45998239.
14	Construction of Multipurpose Cyclone Shelters Under NCRMP-II, Block - Sandeshkhali-I	NORTH 24 PARGANAS	NCRMP/WB/SANDESH-I/P14	559,648,331.00	1/22/2016	8/8/2018	BIL INFRATECH LTD.	Extension reports will be furnished after being received.	91	463,594,152.00	10 sites are completed.1 site is nearing completion stage.	1 site have been dropped whose awarded cost was Rs. 48405454
15	Construction of 11KV & LT underground power cable distribution network replacing existing 11KV & LT overhead line including augmentation of existing 11/0.4 KV distribution transformer at Digha-Sankarpur area,Purba Medinipur,West Bengal on turnkey basis.	PURBA MEDINIPUR	NCRMP/IWB/WB SEDCL/DIGHA/UG/P2	1,077,351,340.38	4/13/2018	January,2020	LARSEN & TOUBRO LTD.		58	377,699,501.00		

16	Construction of 33 KV underground power cable distribution network replacing existing 33 KV Over Head Line including augmentation of existing 33/11 KV Sub-Station at Digha-Sankar area, Purba Midnapore, West Bengal under NCRMP-II on turnkey Basis.	PURBA MEDINIP UR	NCRMP/I I/WB/WB SEDCL/DI GHA/UG/ P1	P1A- 371,30,759 .00								Originally created Package has been split up further in three packages (P1A, P1B & P1C). P1A: Letter of Acceptance issued to the agency. Package 1B & 1C : WBSEDCL (Executing Agency) has taken necessary steps to deploy departmental agency for execution of the work departmentally.
----	--	------------------------	---	---------------------------	--	--	--	--	--	--	--	--