

Details of MPCS works at Gujarat as on 30.11.2019

S.No.	Name of MPCS	District	Package Number	Awarded Cost (Rs. in Cr.)	Date of Award/ Contract	Name of Agency/ Contractor	Validity of Contract as per work order	Issues holding up execution work	Present status in terms of resolution of issues	Remarks	Photos
1	Rahtalav	Ahmadabad	AMD-1	3.66	31-Dec-15	Vatsal Construction	30-Nov-16	Construction Completed			
2	Chitrasar	Amreli	AMR-1	6.46	7-May-18	Maruti Enterprise	13-May-19	No issue. Construction ongoing		Applied for extension	
3	Vandh							No issue. Construction ongoing			
4	Kaladara	Bharuch	BR-2	6.46	22-Oct-18	Natvar Construction co.	28-Oct-19	No issue. Construction ongoing		Applied for extension	
5	Khanpor Deh							No issue. Construction ongoing			
6	Katpor	Bharuch	BR-1	10.48	10-Dec-15	Natvar Construction co.	09-Dec-16	Construction Completed			
7	Rahiad							Construction Completed			
8	Suva							Construction Completed			
9	Gandhvi	Devbhumi Dwarka	DD-1	10.44	3-Mar-18	J.P Structue	09-Jun-19	No issue. Construction ongoing		Applied for extension	Img
10	Gangdi							No issue. Construction ongoing			
11	Pindara							No issue. Construction ongoing			
12	Surajkar adi (Ct)	Devbhumi Dwarka	DD-2	7.17	19-Apr-18	Jyoti Infratech co.	25-Apr-19	Villagers not allowing work on the allotted site. Alternate site has been given for MPCS construction	Construction to commence in October 2019	Applied for extension	
13	Varavala							Devbhumi Dwarka	No issue. Construction ongoing		

14	Kaj	Gir Somnath	GS-06R	3.57	19-Feb-18	K.V Barad & Construction	25-May-19	No issue. Construction ongoing		Applied for extension	
15	Ajotha	Gir Somnath	GS-08R	7.11	16-Feb-18	Pruthvi Builder	22-May-19	No issue. Construction ongoing		Applied for extension	
16	Meghpur							Villagers not allowing work on allotted site. Alternate site not available at the village. Hence site is dropped	Site is dropped		
17	Simar	Gir Somnath	GS-11R	7.23	16-Feb-18	Pruthvi Builder	22-May-19	No issue. Construction ongoing		Applied for extension	
18	Saiyad Rajpara							No issue. Construction ongoing			
19	Kalapan	Gir Somnath	GS-13R	7.34	16-Feb-18	Pruthvi Builder	22-May-19	Villagers not allowing work on allotted site. Alternate land proposed is under Gauchar for which payment is to be made before allotting land for MPCS	District Administration is under process of requesting for land allotment for MPCS construction with Revenue Department	Applied for extension	
20	Delwada							Completed			Img
21	Kob	Gir Somnath	GS-12R	10.43	16-Feb-18	Pruthvi Builder	22-May-19	No issue. Construction ongoing		Applied for extension	
22	Tad							No issue. Construction ongoing			
23	Paldi							No issue. Construction ongoing			

24	Bhalpara	Gir Somnath	GS-21	6.78	16-Feb-18	Pruthvi Builder	22-May-19	Completed		Applied for extension	
25	Bij							Villagers not allowing work on allotted site. Alternate site not available at the village. Hence site is dropped	Site is dropped		
26	Kodinar (M)	Gir Somnath	GS-23	3.54	23-Feb-18	Pruthvi Builder	01-Jun-19	Villagers not allowing work on the allotted site. Alternate site is being worked out	District Administration is under process of allotment of alternate land	Applied for extension	
27	Singsar	Gir Somnath	GS-15	7.37	16-Feb-18	Pruthvi Builder	22-May-19	No issue. Construction ongoing		Applied for extension	
28	Vadodra (Jhala)							No issue. Construction ongoing			
29	Vadodra Dodiya	Gir Somnath	GS-18R	3.40	16-Feb-18	Pruthvi Builder	22-May-19	No issue. Construction ongoing		Applied for extension	
30	Lodhva	Gir Somnath	GS-10R	7.40	18-Jun-18	Krishna construction	24-Jun-19	Villagers not allowing work on allotted site. Alternate land proposed is under Gauchar for which payment is to be made before allotting land for MPCs	District Administration is under process of requesting for land allotment for MPCs construction with Revenue Department	Applied for extension	
31	Prashnavada							Villagers not allowing work on the allotted site. Alternate site has been given for MPCs construction	Construction to commence in October 2019		

32	Chhatroda	Gir Somnath	GS-20	7.50	29-Jun-18	B.J Odedra	05-Jul-19	Villagers not allowing work on allotted site. Alternate land proposed is under Gauchar for which payment is to be made before allotting land for MPCS	District Administration is under process of requesting for land allotment for MPCS construction with Revenue Department	Applied for extension	
33	Sonariya							Villagers not allowing work on allotted site. Alternate site not available at the village. Hence site is dropped	Site is dropped		
34	Bhingrana	Gir Somnath	GS-14R	7.33	5-Jan-19	Anand Associates	11-Jan-20	No issue. Construction ongoing			
35	Olvan							No issue. Construction ongoing			
36	Nandan	Gir Somnath	GS-15R	11.12	7-Mar-19	Maruti Enterprise	13-Mar-20	Villagers not allowing work on the allotted site. Alternate site has been given for MPCS construction which needs to be measured by District Land record	Measurement activity under progress		
37	Jhankhar vada							No issue. Construction ongoing			
38	Khan							No issue. Construction ongoing			

39	Senjaliya	Gir Somnath	GS-16R	7.60	5-Jan-19	Anand Associates	11-Jan-20	Villagers not allowing work on the allotted site. Alternate site is being worked out	District Administration is under process of allotment of alternate land		
40	Kheda							No issue. Construction ongoing			
41	Dudhala	Gir Somnath	GS-17R	7.72	5-Jan-19	Anand Associates	11-Jan-20	No issue. Construction ongoing			
42	Khatriwada							Villagers not allowing work on the allotted site. Alternate site is being worked out			
43	Chauhan ni Khan	Gir Somnath	GS-4	12.79	15-Dec-15	R M Dasa Infra. Pvt. Ltd	14-Nov-16	Construction Completed			
44	Damli							Construction Completed			
45	Kadodara							Construction Completed			
46	Pipli	Gir Somnath	GS-5	9.80	15-Dec-15	R M Dasa Infra. Pvt. Ltd	14-Nov-16	Construction Completed			
47	Khajudra							Construction Completed			
48	Naliya Mandvi							Construction Completed			
49	Matana	Gir Somnath	GS-2	7.02	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
50	Morasa	Gir Somnath	GS-3	9.05	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
51	Singach	Jamnagar	JMN-1	7.17	24-Sep-18	Jyoti Infratech co.	30-Sep-19	Villagers not allowing work on the allotted site. Alternate site has been given for MPCS construction	Construction to commence in October 2019	Applied for extension	
52	Zankhar							No issue. Construction			

53	Arena	Junagadh	JND-06R	6.76	5-Mar-18	Shanti structure pvt ltd	11-Jun-19	No issue. Construction ongoing		Applied for extension	
54	Maktupur							No issue. Construction ongoing			
55	Chorvad (M)	Junagadh	JND-11	3.43	5-Mar-18	Shanti structure pvt ltd	11-Jun-19	Villagers not allowing work on the allotted site. Site is dropped	Site is dropped	Applied for extension	
56	Lohej	Junagadh	JND-14	6.97	11-Sep-18	B.J Odedra	17-Sep-19	No issue. Construction ongoing		Applied for extension	
57	Antroli							No issue. Construction ongoing			
58	Divasa	Junagadh	JND-07R	7.03	11-Sep-18	B.J Odedra	17-Sep-19	No issue. Construction ongoing		Applied for extension	
59	Rahij							No issue. Construction ongoing			
60	Nagichana	Junagadh	JND-16	3.45	11-Sep-18	Rock Hill Enterprise	17-Sep-19	No issue. Construction ongoing		Applied for extension	
61	Dhelana	Junagadh	JND-12	6.95	19-Feb-19	Arjun Construction Co.	25-Feb-20	No issue. Construction ongoing			
62	Sheriyaj							No issue. Construction ongoing			
63	Shil	Junagadh	JND-13	6.62	19-Feb-19	Arjun Construction	25-Feb-20	No issue. Construction			
64	Chandvana							No issue. Construction			
65	Kukasvada	Junagadh	JND-15	70352467.00	7-Feb-19	J.P Structue	13-Feb-20	Villagers not allowing work on the allotted site. Alternate site is being worked out	District Administration is under process of allotment of alternate land		
66	Visanvel							No issue. Construction			

67	Januda	Junagadh	JND-1	9.53	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
68	Jhunjhar pur							Construction Completed			
69	Shantipura							Construction Completed			
70	Khambhaliya	Junagadh	JND-10	3.70	01-Aug-15	B. J. Odedara	30-Jun-16	Construction Completed			
71	Ajak	Junagadh	JND-2	8.06	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
72	Bamanvada							Construction Completed			
73	Chankhva							Construction Completed			
74	Farangta	Junagadh	JND-3	8.80	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
75	Kankasa							Construction Completed			
76	Khodada							Construction Completed			
77	Nandarkhi	Junagadh	JND-4	10.96	15-Dec-15	Shanti Structure Pvt. Ltd	14-Nov-16	Construction Completed			
78	Sangavada							Construction Completed			
79	Talodra							Construction Completed			
80	Zariyavada							Construction Completed			
81	Gadu	Junagadh						To be retendered			
82	Sukhpur	Junagadh						To be retendered			
83	Maska	Kachchh	KTH-1	7.71	29-Oct-18	Arjun Construction	04-Nov-19	No issue. Construction ongoing			Img
84	Mandvi (M)							No issue. Construction ongoing			Img
85	Chudva	Kachchh	KTH-2	7.18	29-Oct-18	Arjun Construction	04-Nov-19	No issue. Construction ongoing			Img
86	Bharapar							No issue. Construction ongoing			

87	Moti Chirai	Kachchh	KTH-3	3.76	26-Sep-18	Ramdev Construction	02-Oct-19	No issue. Construction ongoing			
88	Bodki	Morbi						To be retendered			
89	Krushna pur	Navsari	NVS-01	3.57	7-Aug-18	Anand Associates	13-Aug-19	No issue. Construction ongoing		Applied for extension	
90	Untda	Porbandar	PBR-02R	6.82	13-Mar-18	Arjun Construction	19-Jun-19	No issue. Construction ongoing		Applied for extension	Img
91	Balej	Porbandar						Villagers not allowing work on the allotted site	District Administration is under process of allotment of alternate land		
92	Pata	Porbandar	PBR-03R	3.49	13-Mar-18	Arjun Construction	19-Jun-19	Villagers not allowing work on the allotted site	District Administration is under process of allotment of alternate land	Applied for extension	
93	Gorsar	Porbandar	PBR-01	10.84	13-Mar-18	R.M Dasa Infrastructure pvt . Ltd	19-Jun-19	No issue. Construction ongoing		Applied for extension	
94	Palakhda							No issue. Construction ongoing			
95	Tukda Gosa							No issue. Construction ongoing			Img