				Detail o	of MPCS	5 works in	n Karnatak	a as on 24	4.12.2	019			
S. No	Name of MPCS work	District	Package No.	Awarded Cost (Rs. in Cr.)	Date of Award / Contract	Completion Date as per Schedule	Name of Agency / Contractor	Validity of Contract with No. of extension	% of Work Done	Payment made to agency upto Date (Rs. in Cr.)	Present Status	Remarks	Images
1	Construction of Multipurpose cyclone shelter near Zilla Panchayath Higher Primary School, Hosabettu in Mangalore Taluk	D.K District	12	3.8	14.01.19	13.01.21	Sri Datta Constructions / Avinash anchan	Nil	43%	55.01	Ramp, Sump,Stilt floor and Ground floor slabs completed. First floor slab reinforcem ent work is under progress	Nil	<u>Img1</u> ,
2	Construction of Multipurpose cyclone shelter near Zilla Panchayath Higher Primary School, Ombathukere , Ullal in Mangalore Taluk	D.K District	_	2.7	14.01.19	13.01.21	Sri Datta Constructions / Avinash anchan	Nil	0.67%	_	Existing School building dismantling work is under progress.	Nil	<u>Img1</u>
3	Construction of Multipurpose Cyclone Shelter near Govt. Higher Primary School and PU college in Padu Kapu Village	Udupi	Package No-1	2.62	01.01.18	31.12.20	Sri. Sathya N Shetty, Kundapura	Nill	100%	245	Work Completed	DG Set to be Fixed	<u>Img1</u>

4	Construction of MPCS near Govt. Higher Primary Kuvempu School, Thekkat te of Kundapur constituency of Kundapur Taluk.	Udupi	Package No-2	2.49	31.10.17 / Handove r: 05.01.18	30.10.19 / 04.01.20	Sri. Prashanth, Molahalli, Kundapura	Nill	97%	130	Interlockin g, Solar System & DG Set works pending	(Handing Over Site) 05.01.2018	<u>Img1</u>
5	Construction of Multipurpose Cyclone Shelter at Chittakula village, Chittakula GP Karwar Taluk, Uttara Kannada District.	Uttara Kannada District	18	3.34	334.35	15.10.2019	14.04.2021	M/s Sweet Home Constructio ns	-	0.6%	Old building in the sites are dismantled. Excavation for foundation work under progress.	Due to heavy rain in this sesion starting of the work is delayed.	
6	Construction of Multipurpose Cyclone Shelter at Amadalli Village , Amadalli Gram Panchayath, Karwar Taluk, Uttar Kannada District.	Uttara Kannada District	19	3.10	309.83	15.10.2019	14.04.2021	M/s Mahamaya Constructio ns.	-	1%	Old building in the sites are dismantled. Excavation for foundation work and bar bending work under progress.	Due to heavy rain in this sesion starting of the work is delayed.	

7	Construction of Multi Purpose Cyclone Shelter At HPS Wadibogri Belembar (Pujgeri College Premises) in Ankola Taluk Uttar Kannada District.	Uttara Kannada District	20	2.69	20.02.20 18	19.08.2019	M/s Ramshree Global Constructions Private Limited	A.E.E, Issued a letter to Contractor for applying E.O.T.	58%	47.39	All floor slab concrete work completed, Parapet wall and Dummy columns plastering works completed, Head room slab & wall concrete work completed, First floor Inner plastering works and inner racks work under progress.	Nil	<u>Img1</u>
8	Construction of Multi Purpose Cyclone Shelter at Kharviwada HPS Belekeri Village in Ankola Taluk Uttar Kannada District.	Uttara Kannada District	21	2.69	26.12.20	25.06.2019	M/s Ramshree Global Constructions Private Limited	A.E.E, Issued a letter to Contractor for applying E.O.T.	39%	40.07	Ground floor slab concrete work completed, De- shuttering work under progress, First floor columns reinforcem ent work under progress.	Nil	<u>Img1</u>

0	Construction of	I Ittana	22	2.77	20.01.20	19.07.2019	M/s		98%	115.05	All floors	NT'1	T 1
9		Uttara	22	2.77		19.07.2019		A.E.E,	98%	115.05		Nil	<u>Img1</u>
	Multi Purpose	Kannada			18		Mahamaya	Issued a			flooring		
	Cyclone Shelter	District					Constructions	letter to			work		
	at Manaki						•	Contractor			completed,		
	Village in							for			Side RCC		
	Kumta Taluk							applying			drain work		
	Uttar Kannada							E.O.T.			completed,		
	District.										Water		
											supply &		
											sanitation		
											work		
											completed,		
											Inspection		
											chamber		
											work		
											completed,		
											All floor		
											electrificati		
											on works		
											completed,		
											Windows		
											&		
											Ventilators		
											works		
											completed,		
											Interlockin		
											g pavers work		
											completed,		
											Outside		
											painting		
											work		
											completed		
											and Water		
											proofing		
											work under		
											progress.		

													r
10	Construction of	Uttara	23	2.69	18.01.20	17.07.2019	M/s M.T	A.E.E,	98%	187.79	All floors	Nil	
	Multi Purpose	Kannada			18		Shetty	Issued a			flooring		
	Cyclone Shelter	District					Engineers &	letter to			work		
	at Manki Near						Contractors	Contractor			completed,		
	High School,							for			Side RCC		
	Honnavar Taluk							applying E.O.T.			drain work		
	Uttara Kannada							E.O.T.			completed,		
	District.										Water		
											supply &		
											sanitation		
											works		
											completed,		
											Windows		
											&		
											Ventilators		
											works		
											completed,		
											All floors		
											electrificati		
											on works		
											compeleted		
											and		
											Painting		
											work under		
											progress,		
											Staircase		
											hand rail		
											fixing work		
											completed,		
											Front		
											Interlockin		
											g pavers		
											work		
											completed,		
											Outside		
											painting		
											work		
											completed		
											and Water		
											proofing		
											work under		
											progress.		

11	Constantion of	T Teta ma	24	0.75	15 11 20	14.05.2020	$M_{r} M T$		500/	46.10	LIC Comm	NT'1	T 1
11	Construction of	Uttara	24	2.75	15.11.20	14.05.2020	M/s M.T	-	50%	46.12	UG Sump	Nil	<u>Img1</u>
	Multi Purpose	Kannada			18		Shetty				work		
	Cyclone Shelter	District					Engineers &				completed,		
	at Shirali						Contractors				Open well		
	Village										work		
	(Tattlihakkal),										completed,		
	Shirali Grama										Ground		
	Panchayath in										floor &		
	Bhatkal Taluk										first floor		
	Uttara Kannada										slab		
	District.										concrete		
											work		
											completed,		
											Ground		
											floor brick		
											masonry		
											work		
											completed,		
											Lintel and		
											chejja		
											reinforcem		
											ent work		
											and Second		
											floor head		
											room slab		
											concrete		
											work		
											completed,		
											First floor		
											brick		
											masonry		
											work		
											completed,		
											Ground		
											floor		
											electrificati		
											on work		
											and		
											plastering		
											work under		
											progress.		