

Detail of Road works in Karnataka as on 24.12.2019

S. No	Name of Road work	District	Package No.	Awarded Cost (Rs Cr.)	Date of Award / Contract	Completion Date s per Schedule	Name of Agency / Contractor	Validity of Contract with No. of extension	% of Work Done	Payme nt made to agency upto Date (Rs. in lakhs)	Present Status	Remark s
1	Construction and improvements to Mukka-Sasihithlu road from Km. 0.00 to 5.50 Km. in Mangalore Taluk	D.K District	13	4.48	19.03.18	18.06.19	Sri Philip D Coasta	A.E.E, Issued a letter to Contractor for applying E.O.T.	94%	372.86	C.C Pavement , Retaining wall and Road furniture's work completed.Crashbarriers and fixing of guardstones to be done.	Agreeme nt time was over by on 18.06.19.
2	Improvements to road from Chitrapura River side towards East Upto NH, Mulki Town in Mangalore Taluk, Dakshina Kannada District.	D.K District	14	1.9	29.10.18	28.10.19	Sri Gokuldas Bhandarkar Construction s	A.E.E, Issued a letter to Contractor for applying E.O.T.	93%	140	C.C pavement work completed.Shoulders is under Progress and Road furnitures yet to be started. As per the guidelines of World bank they are recommended for additional safety measures like crashbarriers, Guard stones and Approach road connectivities which are included in revised estimate (Revised Additional sanctioned amount submitted to competent authority by the line department waiting for approval).	Agreeme nt time was over by on 28.10.19.
3	Construction and improvements to KFDC Hoige Bazaar 3 rd stage to Fisheries Jetty road and road from Hoige Bazaar to Railway gate to Marigudi Temple, Bolar Leewel Feery Road	D.K District	15	2.7	11.07.19	10.05.20	Sri Sudhakar S poonja	Nil	24.0 %	-	From Km 0.500 to 0.615 : 115m and From km 0.725 to 1.074 : 349 m C.C pavement work completed.Remaining work is under progress.	Nil

4	Construction and improvements to road from Someshwara Temple sea shore to Thokkottu	D.K District	16	3	29.09.18	28.09.19	Sri Gokuldas Bhandarkar Construction s	A.E.E, Issued a letter to Contractor for applying E.O.T.	93%	140	C.C pavement work completed.Shoulders is under Progress and Road furnitures yet to be started.As per guidelines of worldbank additional works are included in revised estimate.Revised Additional sanctioned amount submitted to competent authority by the line department waiting for approval	Agreement time was over by on 28.09.19.
5	Construction and improvements to road from Ullala Beach, Ullal Dargha via to Thokkottu	D.K District	17	3.3	29.09.18	28.09.19	Sri Gokuldas Bhandarkar Construction s	A.E.E, Issued a letter to Contractor for applying E.O.T.	96%	278.33	C.C pavement and Interlocking work is completed.Existing drain wall raising (R/S) and Sealing compound for C.C Pavement work is under progress.	Agreement time was over by on 28.09.19.
6	Construction and improvements to road from Adamkudru School to Adamkudru Church in Mangaluru City	D.K District	29	1.5	26.10.18	25.06.19	Sri Ashok Bhandari	A.E.E, Issued a letter to Contractor for applying E.O.T.	85%	78.56	C.C pavement work completed.Shoulders is under Progress and Road furnitures yet to be started. As per guidelines of worldbank additional works are included in revised estimate.	Agreement time was over by on 25.06.19.
7	Improvements to Hejamadi - Kodi Fisheries road & Improvements to Tenka Yermal Fisheries road in Udupi Taluk & District.	Udupi	Package No-3	1.25	23.03.18	22.03.19	Sri.Subhod Hegde, Koteshwara, Kundapura	Nil	100%	105.65	Work Completed	
8	Construction all weather road from Herikudru temple to NH in Kundapura Taluk, Udupi District	Udupi	Package No-5	1.85	31.10.17	30.10.20	Sri. Pilip D'Costa, Koni, Kundapura	Nil	100%	181.46	Work Completed	

9	Road from Herikudru school to NH, Anagalli in Kundapura Taluk, Udupi District	Udupi	Package No-5					Nil	100%		Work Completed	
10	Construction and Improvement of Thekkatte to Kome fisheries road	Udupi	Package No-6	3.09	08.02.18	07.02.19	Sri. Gokul shetty, Kundapura.	Nil	100%	298.72	Work Completed	
11	Beejadi fisheries road Kundapura Taluk, Udupi District.	Udupi						Nil	100%		Work Completed	
12	Construction and improvements Road from Gangolli \light house to Trasi Gangolli Main road, Gangolli in Kundapura taluk, Udupi District	Udupi	Package No-7	3.05	03.02.18	02.02.19	Sri. Pilip D'Costa, Koni, Kundapura	Nil	100%	285.77	Work Completed	
13	Construction and improvements Road from Bengeri Naga temple to Trasi Gangolli Main road, Gujjadi in Kundapura taluk, Udupi District	Udupi						Nil	100%		Work Completed	
14	Construction and improvements Uppunda Madical Alvekodi fisheries road, Paduvari in Kundapura taluk, Udupi District	Udupi						Nil	100%		Work Completed	

15	Construction and improvements Koderi fisheries road, Koderi in Kundapura taluk, Udupi District	Udupi							Nil	100%		Work Completed	
16	Construction and improvements Road from Yedthare Paduvari customs to NH 66, Yedthare in Kundapura taluk, Udupi District	Udupi	Package No-8	3.59	24.03.18 / Handover: 16.05.18	23.03.19 / 15.05.19	Sri. Gokul shetty, Kundapura.		Nil	100%	318.77	Work Completed	(Handing Over Site) 16.05.18
17	Construction and improvements Road from Yedthare Market road, Yedthare in Kundapura taluk, Udupi District.	Udupi							Nil	100%		Work Completed	
18	Construction and improvements Road from NH 66 to Shirur under bridge approach road, Shirur in Kundapura taluk, Udupi District	Udupi							Nil	100%		Work Completed	
19	Construction and improvements Shirur Alvegadde fisheries road, Shirur in Kundapura taluk, Udupi District	Udupi	Package No-9	4.13	03.02.18	02.02.19	Sri. U. Rajesh Karanth, Uppinakudru, Kundapura.		Nil	100%	410.42	Work Completed	

20	Construction and improvements Road from Yedthare to Paduvari Someshwara road, Yedthare in Kundapura taluk, Udupi District	Udupi						Nil	100%		Work Completed	
21	Improvements to Manki Banasale to Halemath Fisheries Link Road in Honnavar Taluk, Uttara Kannada District.	Uttara Kannada District	25	2.47	18.01.2018	17.12.2018	M/s Sudheer G Pandith	E.O.T letter submitted to Project Director by Contractor for applying E.O.T.	97%	181.46	Cement concrete pavement works completed and 920m Drain works completed. Remaining length of drain is in progress.	Nil
22	Improvements to Roads From Manki Banasale Hosahithlu Doddagunda Talmakki Fisheries Link Road in Honnavar Taluka Uttara Kannada District.	Uttara Kannada District	26	273.24	22.01.2018	20.12.2018	M/s Ramanath Sridhar Shanbhag	E.O.T letter submitted to Project Director by Contractor for applying E.O.T.	91%	225.39	cement concrete pavement works completed, Side RCC drain work completed and 2 Nos Box culvert work completed and 1 No Box culvert work under progress.	Nil
23	Improvements to Roads Murudeshwara-Tudalli Fisheries Link Road in Bhatkal Taluk Uttara Kannada District.	Uttara Kannada District	27	315.17	05.03.2018	04.02.2019	M/s Inncon Infrastructure Private Limited	First EOT Approved from 05.02.2019 to 31.05.2019, Second EOT letter submitted by contractor to Bhatkal Sub-division	76%	167.98	Full length Cement concrete pavement work completed and sholders work under progress.	Nil