### Annexure -13 Interim Un-Audited Financial Report National Cyclone Risk Mitigation Project II Format-I

### Quarterly Interim Financial Reports Report from 01.07.2019 to 30.09.2019 Consolidated (NCRMP) Phase-II( CREDIT NO. 5693-IN )

		Cumulative		Amount in Rs. Lakhs
Particulars	For the Quarter 01.07.2019 to 30.09.2019	Financial year 2019-20 to till date	Project till date	Forecast for the
Opening balance of Funds (A)	25616.69			
Receipt				
State Government Funds	450.94	452.96	23702.78	
Governement of India Funds	9480.45	9828.52	98494.11	
Other receipts / income	0.00	61.52	1728.39	
Total Receipts (B)	9931.39	10343.00	123925.28	
Total Sources (C = A+B)	35548.08	26226.38	113582.28	
Expenditure by Component				
A. Early Warning Dissemination to Coastal Communities				
A.1 - EWS	60.66	60.66	257.65	
A.2- Community mobilization and training	95.10	95.10		
Total	155.76	155.76	95.10 <b>352.75</b>	
3. Cyclone Risk Management Infrastructure				
.1- Cyclone Shelters				
.1.1 Construction of Cyclone Shelters	0.00	0.00	52985.12	
.1.2 Cyclone Shelter Management Cost	3341.88	3624.95	21843.59	
Corpus find by State Governmens)		0.00	0.00	
.2 Roads and Bridges	0.00			
.2.1 Roads to Cyclone shelters and habitations	0.00	0.00	5893.55	
.2.2 Connecting roads	348.43	348.43	3542.33	
.2.3 Bridges	0.00	0.00	899.16	
.3 - Repair and Up-grades of Saline Embankments	0.00	0.00	0.00	
.4- Underground Cabling	0.00	0.00	0.00	
Total	0.00 3690.31	1450.46	1450.46	
	3030.31	5423.84	86614.21	
Technical Assistance for Multi-Hazard Risk Management				
1 - Multi-hazard Risk modeling and Assessment	0.00	0.00	126.96	
2- Strengthening Emergency Recovery .	21.57	42.39	120.72	
3- Enhancing the Capacity of Disaster Risk Management and Response in on-Costal States	0.00	2.69	2.69	
4-Hydro-meteorological resillance action plans		2.05	2.09	
5-Design of a national seismic risk mitigation program	0.00	0.00	0.00	
Total	0.00	0.00	0.00	
Project Management and Implementation Support	21.57	45.08	250.37	
1- Incremental Operating cost	212.05			
2- Technical Assistance Cost	212.85	393.58	3656.70	
Total	707.23 920.08	796.69	2154.72	
	320.08	1190.27	5811.42	
and Total of Expenditure (D)	4787.72	6814.95	93028.75	
		302 1133	33020.73	

30760.36

Notes:

a. Only shaded cells can be modified or data be entered therein

Advances adjusted in the current quarter and consoildated in the

expenditure components above (F)

Closing balance of funds (G=C-D-E+F)

- b. If report is for the quarter ended on June 30<sup>th</sup>, it should provide information of expenditure for the period of April to June and forecast for the period July to December
- c. Closing balance will be as per Project Books of Account, as on the date of the report
- d. Forecast is to be provided separately for each component

Certified that the above figures are as per the books of account maintained by the implementing entity

# Quarterly Interim Financial Reports Report from 01.07.2019 to 30.09.2019

Consolidated (NCRMP Phase-II) CREDIT NO 5693-IN)

	For the Period	-	Cumulative				(Amount in Rs. Lakh)  Forecast	
Particulars	01.04.2019 to 30.06.2019 (Comp. A,C &D)	For the Period 01.04.2019 to 30.06.2019 (Comp- B)	Financial year till date (Comp- A,C & D) Financial Year till date (Comp-B)		Project till date (Comp-A,C &D)	Project till date (Comp-B)	for the	Forecast for the next six months (Com
Expenditure by Implementing Entity								
1. National Disaster Management Authority (PMU)								
2. National Institute of Disaster Management	49.45		97.52		348.71			
3.Gujarat	793.50	949.14	798.66	1224.14	2185.75	22894.30		
4. Maharashtra	44.05		150.73		971.65			
5. Kerala	82.10	67.61	101.07	67.61	306.30	136.49		
5. West Bengal	50.59	2218.54	93.12	3669.00	1668.52	60581.00		
. Karnataka	47.97	408.43	69.84	408.43	513.57	2790.59		
. Goa	29.75	46.59	80.17	54.66	420.04	211.83		
otal Expenditure (D)	1097.41	3690.31	1391.11	5423.84		86614.21		
rror calculator (Difference from Format -I)	-	-	-	-		00014.21		

### National Cyclone Risk Mitigation Project II

Format - 3

## Quaretly Interim Financial Report - (World Bank Funds requirement) Report from 01.07.2019 to 30.09.2019

## Consolidated (NCRMP Phase II) (CREDIT NO. 5693)

			(An	ount in Rs. Lakh	
			Components	Component	
		Total	A,C&D	В	
			(WB share	(WB share	
Expenditure for the quarter			100%)	75%)	
World Bank Share of the above		4,787.72	1,097.41	3,690.31	
Bank Funds received till date		3,865.14	1,097.41	2,767.73	
Total Project Expenditure till date	1	65890.77			
World Bank Share of the above		93,028.75	6,414.54	86,614.21	
Funds Unutilized (I - III)	111	71,375.20	6,414.54	64,960.66	
Forecast for Project payments for the 6 months	IV	(5,484.43)	0.00	0.00	
World Bank Share of the above	V	0.00	0.00	0.00	
Less: Funds Unutilized	VI	0.00	0.00	0.00	
Net Funds required from the Bank ( VI - IV )	IV	(5,484.43)		0.00	
	VII	5,484.43			

#### Notes:

- a. Total projects uses till date 'II', will be the same as Grand Total of Expenditure 'D' as per Format 1, Column 4
- b. Forecast for payments for the next 6 months 'V' will be the same as Grand Total of Expenditure 'D' as per Format I, Column 5

### Interim Un-Audited Financial Report National Cyclone Risk Mitigation Project -Phase-II Consolidated Quarterly Interim Financial Reports (World Bank Funds Requirement) Attachment 4

FROM 01.07.2019 to 30.09.2019

Payments Made During Reporting Period Against Contract Subject to the World Bank's Prior Review Consolidated (NCRMP)

SI.No	Contract Number	Supplier	Contract Date	Contract Amount	Date of World Bank's No Objection to Contract	Amount paid to supplier during period	World Bank's share of amount paid to supplier during the period	WBR No.	Cumulative amount paid to
1	2	3	4	5	6				supplier
. 1	WB/DMD/NCRMP-	ARKITECHNO		-	0	7	8	9	10
	II/19/2015	CONSULTANTS 11-02-	11-02-16	521.00	521.00 Nil		29.96	Nil	10
	1	(INDIA) Pvt Ltd		321.00	Nil	29.96			886.87
2		do	21.08.2018	399.52					000.07
3				377.32			0.00		
4						0.00	0.00		
5						0.00	0.00		
6						0.00	0.00		
7						0.00	0.00		
7	otal					0.00	0.00		
	0 101			925.52		29.96	29.96		886.87