

Annexure -13 Interim Un-Audited Financial Report
National Cyclone Risk Mitigation Project
Format-I
Monthly Interim Financial Reports
Report from 01.12.2018 to 31.12.2018
Consolidated (NCRMP)

(Amount in Rs. Lakhs)

Particulars	For the period from 01.12.2018 to 31.12.2018	Cumulative		Forecast for the next 6 months
		Financial year till date	Project till date	
Opening balance of Funds (A)	29511.20			
Receipt				
State Government Funds	0.00	0.00	43904.64	
Government of India Funds	0.00	7348.84	126028.81	
Other receipts / income Adjustment done by Odisha	0.00	0.00	4124.98	
Total Receipts (B)	0.00	7348.84	174058.43	
Total Sources (C = A+B)	29511.20	7348.84	174058.43	
Expenditure by Component				
A. Early Warning Dissemination to Coastal Communities				
A.1 - EWS	195.42	995.61	5360.61	
A.2- Community mobilization and training	0.00	0.00	0.00	
Total	195.42	995.61	5360.61	
B. Cyclone Risk Management Infrastructure				
B.1- Cyclone Shelters	0.00	0.00	1132.55	
B.1.1 Construction of Cyclone Shelters	163.87	841.59	35091.76	
B.1.2 Cyclone Shelter Management Cost (Corpus find by State Governments)	0.00	0.00	690.00	
B.2 Roads and Bridges	0.00	1128.84	1128.84	
B.2.1 Roads to Cyclone shelters and habitations	501.77	1007.93	50299.98	
B.2.2 Connecting roads	0.40	0.40	580.56	
B.2.3 Bridges	0.00	155.40	14187.15	
B.3 - Repair and Up-grades of Saline Embankments	0.00	362.11	25602.68	
Total	666.04	3496.27	128713.52	
C. Technical Assistance for Strengthening Capacity on Disaster Risk Management				
C.1 - Risk Assessment	0.00	77.82	1026.59	
C.2- Capacity building on disaster management	5.19	13.00	511.42	
C.3- Damage and loss assessment	0.00	0.00	0.00	
Total	5.19	90.82	1538.01	
D. Project Management and Implementation Support				
D.1- Incremental Operating cost	40.92	258.04	6029.04	
D.2- Technical Assistance Cost	0.00	104.34	3813.62	
D.3- IEC and Capacity building for Management of Cyclone Shelters	0.00	0.00	0.00	
Total	40.92	362.38	9842.66	
Grand Total of Expenditure (D)	907.57	4945.08	145454.80	
Advances given in the current quarter (E)	0.00			
Advances adjusted in the current quarter and consolidated in the expenditure components above (F)	0.00			
Closing balance of funds (G=C-D-E+F)	28603.63			

Notes:

- Only shaded cells can be modified or data be entered therein
- If report is for the quarter ended on June 30th, it should provide information of expenditure for the period of April to June and forecast for the period July to December
- Forecast is to be provided separately for each component

Certified that the above figures are as per the books of account maintained by the implementing entity.


Financial Specialist
NCRMP(NDMA)

**Annexure -13 Interim Un-Audited Financial Report
National Cyclone Risk Mitigation Project**

Format-2

Monthly Interim Financial Reports

Report from 01.12.2018 to 31.12.2018

Consolidated (NCRMP)

(Amount in Rs. Lakh)

Particulars	For the Month (Comp- A,C &D)	For the Month (Comp- B)	Cumulative			Forecast for the next six months (Comp-A, C &D)	Forecast for the next six months (Comp-B)
			Financial year till date (Comp- A,C & D)	Financial Year till date (Comp-B)	Project till date (Comp- A,C &D)	Project till date (Comp-B)	
Expenditure by Implementing Entity							
1. National Disaster Management Authority (PMU)	0.00	0.00	0.00	0.00	1,928.14	0.00	
2. National Institute of Disaster Management	0.00	0.00	0.30	0.00	660.68	0.00	
3. Orissa	26.46	588.39	189.66	2,421.50	5,849.82	55,842.11	
4. Andhra Pradesh	215.07	77.65	1,258.85	1,074.77	8,302.64	72,871.41	
5. State 3							
6. State 4							
7. State 5							
Total Expenditure (D)	241.53	666.04	1,448.81	3,496.27	16,741.28	128,713.52	
Error calculator (Difference from Format -I)	-	-	-	-	-	-	-

Financial Specialist
NCRMP

Annexure -13 Interim Un-Audited Financial Report

Format - 3

Monthly Interim Financial Report - (World Bank Funds requirement)

Report from 01.12.2018 to 31.12.2018

(Amount in Rs. Lakh)

		Total	Components A,C&D (WB share 100%)	Component B (WB share 75%)
Expenditure for the month		907.57	241.53	666.04
World Bank Share of the above		742.06	242.53	499.53
Bank Funds received till date	I	106134.62	0.00	0.00
Total Project Expenditure till date	II	145,454.80	16,741.28	128,713.52
World Bank Share of the above	III	113,276.14	16,741.00	96,535.14
Funds Unutilized (I - III)	IV	(7,141.52)	28.00	0.00
Forecast for Project payments for the 6 months	V	0.00	0.00	0.00
World Bank Share of the above	VI	0.00	0.00	0.00
Less: Funds Unutilized	IV	(7,141.52)		
Net Funds required from the Bank (VI - IV)	VII	7,141.52		

Notes:

a. Total projects uses till date 'II', will be the same as Grand Total of Expenditure 'D' as per Format I, Column 4

b. Forecast for payments for the next 6 months 'V' will be the same as Grand Total of Expenditure 'D' as per Format I, Column 5

* Note Under Comp A,C & D Rs95.85 lakh was claimed against Rs 96.85Lakh in October 2018, Now Rs 1 lakh is being adusted


Financial Specialist
NCRMP (NDMA)

Interim Un-Audited Financial Report
National Cyclone Risk Mitigation Project
Consolidated Monthly Interim Financial Reports (World Bank Funds Requirement)
Attachment 4

FROM 01.12.2018 to 31.12.2018

Payments Made During Reporting Period Against Contract Subject to the World Bank's Prior Review
Consolidated (NCRMP)

Sl.No.	Contract Number	Supplier	Contract Date	Contract Amount	Date of World Bank's No Objection to Contract	Amount paid to supplier during period	World Bank's share of amount paid to supplier during the period	WBR No.	Cumulative amount paid to supplier
1	2	3	4	5	6	7	8	9	10
1	PMU/RFP/2013/1	RMSI Pvt. Ltd.	07.08.2013	365.49	05.08.2013	0.00	0.00	11	365.49
2	BME/NCRMP/PM U/RFP/2013/2	GFK Mode Pvt. Ltd.	12.09.2013	47.70	12.08.2013	0.00	0.00	9	39.00
3	LMC/PMU/RFP/2013/3	TCIL	09.01.2014	224.97	05.12.2013	0.00	0.00	15	217.84
4	C-CB/NCRMP/ NIDM/PIU/1	SEEDS Technical Services Pvt. Ltd.	30/07/2012	196.95	10.07.2012	0.00	0.00	22	221.28
5	C-CS- PDNA/NCRMP /NIDM/PIU/2	Asian Disaster Preparedness Centre (ADPC)	15/01/2014	314.57 (5.06 USD)	27.12.2013	0.00	0.00	19	321.82
6	NCRMP/TPQA/01/ 2013-14	M/s Egis India Consulting Engineers Pvt. Ltd.	15.04.2013	1029.62	26.03.2013	0.00	0.00	1527470	1406.36
7	NCRMP/ODISHA/ OSDMA/01/13	Archi Techno Consultant (I) Pvt. Ltd.	11.11.2013	549.06	11.11.2013	0.00	0.00	17	529.31
	Total			2413.79		0.00	0.00		3101.10

(Rupees in Lakhs)

Financial Specialist
NCRMP (NDMA)