

MINUTES OF MEETING TO REVIEW PROGRESS OF NATIONAL SEISMIC RISK MITIGATION PROGRAMME (NSRMP) HELD ON 04.01.2021; 3 PM AT NDMA.

A meeting for stocktaking the progress of NSRMP was held with Consultant (DDF-AKDN JV) on 04th January, 2020 at 3 PM under the Chairmanship of Sh. Ramesh Kumar Ganta, Joint Secretary (Admn & CBT) & Project Director (In-Charge), NCRMP (PMU), NDMA. A further discussion with reference to the Consultant's letter no. 20-373, dated 02.01.2021 regarding Initial Project Scoping Report (2nd Deliverable) of NSRMP was held with Dy. Project Director, NCRMP (PMU), NDMA. The meeting was attended by Officials from NDMA, and the Consultant. List of participants is attached at **Annexure-I**.

2. It was observed during the discussion that some of the long pending activities related to Initial Project Scoping Report are yet to be completed by the Consultant. Hence, the Consultant was again advised to comply with decisions of various review meetings clarifying Scoping of all 4 Components (A, B, C & D) of NSRMP as well as further related PMU's communications, and accordingly submit the revised Project Scoping Report.


3. After deliberation involving views/ suggestions of participants, the following decisions were made:

- (i) Decisions arrived in previous review meetings on different Components of NSRMP are sacrosanct.
- (ii) Following pending activities related to Project Scoping Report are required to be completed within January 2021, and Component wise relevant information/inputs/details to be duly incorporated in the Project Scoping Report:
 - (a) Consultation should be completed with all concerned Stakeholders at National Level (such as NCS, New Delhi; NGRI, Hyderabad; IIT, Roorkee; ISR, Gandhinagar, etc. on Component A1) pertaining to different Components of the project. Inputs/feedback from these Stakeholders' consultations should be suitably incorporated in the Project Scoping Report.
 - (b) Gap analysis to be carried out for State/UT specific existing Emergency Response in terms of existing status of data/ information, and final recommendations are to be made.
 - (c) A sample report on Gap Analysis for atleast one State detailing out existing Emergency Response in terms of existing status of data/ information, and final recommendations to be submitted at the earliest, latest by 11th January 2021.

- (d) All consultation exercises undertaken with the concerned Stakeholders, including NDRF, State SDRF, MHA, Advisor Fire Services (MHA), Gujarat State Fire & Emergency Services, etc. on Component A2 should be documented and shared with PMU at the earliest and also be annexed in the Project Scoping Report.
- (e) The list of Equipments that are required for specific response to earthquake emergencies need to be benchmarked and the gap analysis should essentially give an understanding of the current availability and the need for strengthening at state/district headquarters (with SDRF/F&ES) and also with DDMA or cluster of villages (under a certain task force).
- (f) Critical structures to be surveyed in Bihar State should be prioritized and the duly Ink-signed Priority list for the State should be submitted.
- (g) Packaging methodology/modality, Number of structures per package, coverage - whether all Districts to be covered, need to be finalized.
- (h) Size and Location of TDU are finalized only for State of Himachal Pradesh State, UT of Jammu & Kashmir and UT of Ladakh, and still under-process of finalization for remaining 6 States/UTs. Consultation with Bihar State on TDU is yet to be done. State wise size and locations of TDU to be constructed are required to be finalized.
- (i) Consultant's State Coordinators must pursue with respective State's Authorities get the presentation/ discussion done on Project Scoping Report at State level at the earliest. Afterwards, feedback from States needs to be suitably incorporated in the Project Scoping Report.
- (j) Rapid Visual Screening (RVS) activities are initiated in 7 States/UTs but yet to be completed, and it is yet to be initiated in Manipur and Bihar.
 - The RVS activities should be completed in all project States, and RVS reports in prescribed format, duly analyzed with outcomes/recommendations should be submitted [*Please refer to para 3{II}(i-iv) of minutes of meeting dated 02nd July 2020; para 3{IV}(iii-iv) of minutes of meeting dated 10th August 2020; & para 3{B}(viii-x) of minutes of meeting dated 31st August 2020*].
 - The detailed information/data related to RVS done so far for the prioritized critical facilities/structures should essentially be provided on visual platform as well, duly linked with the MIS. The design

/development of MIS Dashboard with the information/data uploaded on it should be completed, and the link to be shared at the earliest.

- (k) RVS and Environmental & Social screening at site are necessary for finalizing the Final Priority lists of critical buildings/infrastructure to be retrofitted in 9 States/UTs. The duly Ink-signed Final Priority lists of critical buildings/infrastructure to be retrofitted should be submitted.
 - (l) Consultation should be completed with Ministry/Departments of GoI and all key stakeholders for activities envisaged under Component B (w.r.t. critical structures under Ministries, such as Airport, Terminal buildings, etc.) and Component C.
 - (m) Consultant to submit revised Approach Papers for Component C (C1-C7) prior to submission of the revised Project Scoping Report.
 - (n) The Scoping Report should include relevant inputs from sub-activity/sub-component wise revised Approach Papers for Component C (C1-C7).
 - (iii) The revised Project Scoping Report, duly incorporating above decisions, should be submitted at the earliest but not later than 01st February 2021.
4. The meeting ended with thanks to the Chair and all the participants.


07.01.2021
(Sanjay K Sharma)
Project Manager
NCRMP, NDMA

Annexure-I

MINUTES OF MEETING TO REVIEW PROGRESS OF NATIONAL SEISMIC RISK MITIGATION PROGRAMME (NSRMP) HELD ON 04.01.2021; 3 PM AT NDMA.

Sl. No.	Name of Officials with Designation	Organisation
1	Sh. Samir Kumar Dy. Project Director, PMU	NDMA
2	Dr. Sanjay K Sharma Env. Specialist, PMU	NDMA
2	Dr. Amit Kumar Team Leader	DDF-AKDN JV
3	Prof. Amit Bose Director	DDF
4	Mr. Shobhit Chauhan Director	DDF