

GOA- MPCS Work Details as on 20.02.2020

S. No.	Name of CRMI work (MPCS, Roads, etc.)	District	Package No.	Awarded Cost (Rs. Cr.)	Date of Award / Contract	Completion date as per schedule	Name of Agency / Contractor	Validity of Contract with No. of extensions & their details	% of work done	Payment made to the agency upto date (Rs. Cr.)	Present Status	Photos
1.	Construction of Multipurpose Cyclone Shelter (MPCS) Pilerne under Survey No. 115/1 in Saligao village, Bardez-Goa	North Goa	GOA/NC B/MPCS/ PKG-01 Dt.19-06-2017	2.95	29/03/2018	26-09-2019	Zillion Infra projects Private Limited,	Extension granted upto 25-09-2020	15%	Nil	The erection of GF columns is in progress.	Img
2	Construction of Multipurpose Cyclone Shelter (MPCS) At Dando-Siolim under Survey No. 104/1, of Siolim Village, in V. P. Siolim - MarnaBardez Taluka-Goa	North Goa	GOA/NC B/MPCS/ PKG-02 Dt.25-10-2017	2.88	11/4/2018	9/10/2019	Bagkiya Construction Pvt.Ltd.	Extension granted upto 09-10-2020	5%	Nil	The casting of plinth beam completed	Img
3.	Construction of Multipurpose Cyclone Shelter (MPCS) & Fire Station at Porvorim in Plot-F under Survey No. 129/1-A, in V.P Penha De Franca of Bardez Taluka, North Goa	North Goa	GOA/NC B/MPCS/ PKG-03 Dt.22-02-2018	4.83	30-07-2018	27-01-2020	Premier Builders Goa Pvt. Ltd.	-	50%	Rs.65,92,899.00	MPCS: Erection of 2 nd floor columns is in progress. Plastering work in GF is in progress. Fire Station: Casting of terrace roof flat slab @ +7.31m lvl to be done. Masonry work in GF is in progress.	Img1 , Img2

4	Construction of Multi - Purpose Cyclone shelter (G+2) at Junaswada under Survey No.279/1, of Mandrem Village, in V. P. Mandrem of Pernem Taluka-Goa	North Goa	GOA/NC B/MPCS/ PKG-03 Dt.22-02-2018	5.42	30-01-2020	30-04-2021	Alcon Construction (Goa), Pvt. Ltd.	-	2%	-	Work has been awarded in January 2020. Mobilizations work in progress.	
5	Construction of Multi-Purpose Cyclone Shelter (G+2) at Altinoh-Panaji City in North Goa District of Goa State	North Goa		3.66							To be tendered in March, 2020	
6	Construction of Multi-Purpose Cyclone Shelter (G+2) at Survey No. 53/1 of Dabolim in V.P. Chicalim of Mormugao Taluka, South Goa	South Goa	GOA/NC B/MPCS/ PKG-01 Dt.19-06-2017	2.74	14/11/2017	14-05-2019	Dhirubhai D. Thumer & Co.,	Extension granted upto 30-06-2020	50%	Rs.0.75	Work is in progress, first floor slab has been cast,II floor slab work is in progress.	Img
7	Construction of Multi-Purpose Cyclone Shelter (G+2) at Survey No. 117/1 of Cuelim in V.P. Cuelim of Mormugao Taluka, South Goa	South Goa	GOA/NC B/MPCS/ PKG-01 Dt.19-06-2017	4.68	30-01-2020	30-04-2021	SK Construction	-	5%	-	Work has been awarded in January 2020. Mobilizations work in progress.	
8	Construction of Multi-Purpose Cyclone shelter (G+2) at Survey No. 137/17, of Mahalwada,V.P. Poinguinim of Canacona Taluka, South Goa	South Goa	GOA/NC B/MPCS/ PKG-02 Dt.25-10-2017	2.84	29/03/2018	26-09-2019	Dhirubhai D. Thumer & Co.,	Extended time in 31 st December 2020.	15%	Rs. 24,23,296.00 Including Mobilisati on advance against Bank Guarantee.	Casting of Ground floor roof slab work in progress.	Img

9	Construction of Multi-Purpose Cyclone Shelter (G+2) at Survey No. 76/1 of Chapoli in V.P. Shristal of Canacona Taluka, South Goa	South Goa	GOA/NC B/MPCS/ PKG-01 Dt.19-06-2017	3.76	30-01-2020	30-04-2021	SK Construction	-	5%	-	Work has been awarded in January 2020. Mobilizations work in progress.	Img
10	Construction of Multi - Purpose Cyclone shelter (G+2) at Survey No. 128/2, of Nagarcem in the jurisdiction of Canacona Municipal Council Canacona Taluka, South Goa	South Goa	GOA/NC B/MPCS/ PKG-02 Dt.25-10-2017	2.98	29/03/2018	26-09-2019	Dhirubhai D. Thumer & Co.,	Extension granted up to 31.12.2021	10%	-	The foundation work is in progress.	Img
11	Construction of Multi-Purpose Cyclone Shelter (G+2) at Aquem-Salcate No.250 and Chalta No.41,in the jurisdiction of Margao Municipal Council,Aquem-Salcate Taluka, South Goa.	South Goa	GOA/NC B/MPCS/ PKG-04	4.06	30.12.2019	24.03.2021	Premier Builders Goa Pvt. Ltd	-	7%	-	The mobilization of Contractor is in progress	Img
12	Construction of Multi-Purpose Cyclone Shelter (G+2) at Survey No. 122/1 of Zuarinagar in V.P. Sancoale of Mormugao Taluka, South Goa.	South Goa	GOA/NC B/MPCS/ PKG-01 Dt.19-06-2017	4.0							To be tendered in March, 2020	